MONTHLY SELF-INSPECTION - PARKING LOT AND OUTDOOR WALKWAYS FOR SLIP, TRIP, AND FALL PREVENTION

| School: Address: Date: | |
|------------------------|--|
|------------------------|--|

Instructions:

- 1. This checklist can be modified for your facility based on results of Initial Audit and any mitigation measures.
- Use this checklist to monitor impacts from normal use and weather conditions on a scheduled and emergency basis.

Notes:

- 1. Slip-resistant surfaces referenced below refer to "high traction" surfaces.
- 2. This form does not include criteria to evaluate:
 - Ramps see the ADA guidelines (e.g., slope, railings, color coding): https://www.access-board.gov/ada/guides/chapter-4-ramps-and-curb-ramps/.
 - Outdoor lighting OSHA does not provide specific lighting levels, just that it should be adequate to illuminate walkways and parking lots for pedestrians to see where they are going and to see and avoid any STF hazards.

| OUTDOOR WALKWAYS | YES | NO | N/A | ACTION |
|--|-----|----|-----|--------|
| Walkways are firm, level, and slip resistant | | | | |
| Walkways are free of damage (e.g., cracks, holes, buckling) | | | | |
| Walkways are free of debris, slippery deposits, and obstructions | | | | |
| Drainage downspouts do not discharge water onto walkways | | | | |
| Markings delineating slight changes in elevation are clearly visible | | | | |
| Pedestrian walkways have no tree debris, gullies, or protruding roots | | | | |
| Walkway lighting is working | | | | |
| PARKING LOTS AND CURBS | YES | NO | N/A | ACTION |
| Parking lot is free from slippery deposits (e.g., auto fluids, gravel) | | | | |
| Parking lot surface is free from damage (e.g., cracks, holes, buckling) | | | | |
| Painted surfaces that delineate wheel stops and speed bumps of a contrasting color to that of the adjacent pavement are still visible | | | | |
| Wheel stops are anchored/secured | | | | |
| Wheel stops and speed bumps are in good condition | | | | |
| Painted curbs in a contrasting color to that of adjacent walkways are still visible | | | | |
| Parking lot lighting is working | | | | |
| STEPS AND STAIRS | YES | NO | N/A | ACTION |
| Handrails for 4 risers or more or rising more than 30 inches in height are properly secured to the sidewall, stable, clean, and easy to grip | | | | |
| Stairs are dry, clean, and free of clutter | | | | |
| Step nosing's of a contrasting color to the tread are still visible | | | | |
| All lighting in stairways and landings is working | | | | |

MONTHLY SELF-INSPECTION - PARKING LOT AND OUTDOOR WALKWAYS FOR SLIP, TRIP, AND FALL PREVENTION School: **Address:** Date: YES N/A **ACTION** NO **EXTERIOR BUILDING ENTRANCES** Mats are not buckling, rippling, or curling, and do not have defects Mats are slip-resistant, or are secured to prevent movement Entry mats are clean and not waterlogged, flooring beneath mats is dry A supply of spare mats is available for when a mat requires replacement Obstacles (e.g., benches) are located away from entrance doors YES NO N/A **ACTION CONTRAST / VISIBILITY** Contrasting colors used between walls and flooring to warn of physical hazards and mark obstructions are still visible Marked transitions between surfaces are still visible Emergency or backup lighting systems are in good repair Light fixtures are clean **Comments:**

Signature

Inspected by:

Print